

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/ *lys-370*

Date: *05 JUN 2021*

Dispatch Instruction

1	Name of the firm		M/s Umashankar Polymer Industries, Plot No. SPL-29, KSSIDC Industrial Estate, Hosalli Camp, EJ, Sindhanur, Raichur-584128.	
2	Purchase Order No. & Date: Material: Quantity:		PO No. 1497(D)/24.03.2021 11KV, 45KN Polymeric type Dead End Insulator 7500 Nos.	
3	Inspection Call Reference & Inspection OM No/Date:		Quantity offered for inspection –7500 Nos. vide letter No: UPI/CESC/21-22/02 Dated:19.05.2021 Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/21-22/2750 dated: 25.05.2021	
4	Details of Inspection		Inspection report furnished by DGM, TA&QC-2, CESC Mysuru, vide letter No. DGM/TA&QC-2/F-04/2021-22/27 Dtd:03.06.2021.	
5	Total DI issued till date		Nil	
6	Quantity cleared for dispatch		7500 Nos	
7	Consignee Stores	Qty. in Nos	Internal Allotment	
			O & M Divisions	Qty. in Nos
	N.R.Mohalla, Mysuru	7500	V.V.Mohalla, Mysuru	750
			N.R.Mohalla, Mysuru	750
			Nanjanagudu	1000
			Hunsuru	1000
			K.R.Nagara	1000
			Chamarajanagara	1000
			Kollegala	1000
Madikeri	1000			
Total	7500 Nos.	Total	7500 Nos.	
8	i) Delivery Schedule as per PO : ii) Supplied against above:		i) April-21/7500 ii) Nil	
9	Delivery schedule as amended		30.06.2021	
10	Bank Guarantee Details furnished at this office		Amount: ₹40,350/- BG No: 11/2021 Dated: 17.04.2021 Validity: 17.04.2021 to 17.04.2023	


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು – 570017

Registered Office: #29, Vijayanagara 2nd Stage, Hinkal, Mysuru – 570017

\\Agmp2\ae-2.2021-22\DI\PO - 1497(D) -11KV 45KN Insulators-Umashankar.docx

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

- **The above material should be used preferably for PTK works of GKWS & UNIP and routine maintenance works only.**



General Manager (Procurement),
CESC, Mysuru.

**M/s Umashankar Polymer Industries,
Plot No. SPL-29, KSSIDC Industrial Estate,
Hosalli Camp, EJ, Sindhanur,
Raichur-584128.**

Copy for Information to:

- The Chief Engineer, (Elec.,) CESC, O&M Zone, Mysuru for kind information.
- The Superintending Engineer Elec., CESC, O&M Circles Mysore & Chamarajanagara-Kodagu for information.
- The Executive Engineers (Elec.), O&M Divisions, CESC V.V.Mohalla, Mysuru, N.R.Mohalla, Mysuru, Nanjanagudu, Hunsuru, K.R.Nagara, Chamarajanagara, Kollegala & Madikeri for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.