

**CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED.,**  
(A Government of Karnataka Undertaking)

Ph.No : 9448994705  
E-Mail : gmpurc@cescmysore.org  
CIN:U40109KA2004SGC035177



Corporate office,  
No.29 Vijayanagar, 2nd Stage  
Hinkal, Mysuru-570017

No : CESC/GM(P)/DGM(P)/AGM(P)-2/20-21/ *Cys-494*


Date: *21-07-2020*

**Dispatch Instruction**

1	Name of the firm	<b>M/s KLN Enterprises</b> No. 312, Bypass Road, Opp. APMC Yard, Madanahalli Village, Gauribidanur-561208.		
2	Purchase Order No. & Date: Material: Quantity:	<b>PO No. 1279/30.03.2020.</b> <b>11 KV Horizontal X arms MS</b> <b>20,000Nos.</b>		
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection <b>5,000 Nos.</b> vide letter No: Nil Dated: 07.07.2020. Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/20- 21/5849, dated 10.07.2020.		
4	Details of Inspection	Material was inspected at factory premises & inspection/acceptance report furnished by AGM-2 TA&QC, CESC, Mysuru, vide letter No: GM/DGM/AGM- 2/TA&QC/F-04/2020-21/44, Dated: 17.07.2020.		
5	Total DI issued till date	<b>3,000 Nos</b>		
6	Quantity cleared for dispatch	<b>5,000 Nos</b>		
7	<b>Consignee Stores</b>	<b>Qty. in Nos</b>	<b>Internal Allotment</b>	
			<b>O &amp; M Divisions</b>	<b>Qty. in Nos</b>
	V V Mohalla, Mysuru	2100	N.R.Mohalla, Mysuru	250
			V.V.Mohalla, Mysuru	250
			Nanjanagudu	300
			Hunsuru	300
			K.R.Nagara	250
			Chamarajanagara	250
			Kollegala	250
			Madikeri	250
	Hassan	1400	Hassan	300
			Sakaleshapura	250
			Holenarasipura	300
			C.R.Pattana	300
Arasikere			250	

			Mandya	300
			Madduru	300
	Madduru	1500	Pandavapura	300
			Nagamangala	300
			K.R.Pete	300
	<b>Total</b>	<b>5000 Nos.</b>	<b>Total</b>	<b>5000 Nos.</b>
8	i) Delivery Schedule as per PO : ii) Supplied against above:		i) Apr-20/10000 Nos, May-20/10000 Nos., ii) 3000 Nos.	
9	Delivery schedule as amended		15.08.2020	
10	Bank Guarantee Details furnished at this office		Amount: ₹1,87,000/- BG No: 4008620BG0000010 Dated: 19.05.2020 Validity: 19.05.2020 to 18.11.2021	

**Note:** If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

  
 General Manager (Procurement), 21/07/2020  
 CESC, Mysuru.

To,

**M/s KLN Enterprises**

No. 312, Bypass Road, Opp. APMC Yard,  
Madanahalli Village,  
Gauribidanur-561208.

**Copy for Information to:**

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- All Executive Engineers (Elec.), O&M Divisions, CESC for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.