

(A Government of Karnataka Undertaking)

Ph:9448994705
email:gmpurc@cescmysore.org



Corporate Office
#29, Vijayanagar 2nd Stage,
Hinkal, Mysuru-570017

CIN:U40109KA2004SGC035177

No: CESC/GM(P)/DGM(P)/AGM(P)-2/20-21/ *Cys-502* Date: **22 JUL 2020**

Dispatch Instructions

1	Name of the firm	M/s Andrew Yule & Company Ltd., "Yule House", 8 Dr. Rajendra Prasad sarani, Kolkata-700001.			
2	Purchase Order No. & Date	PO No. 1265, Date: 11.03.2020 for supply of 250 Nos. 25 KVA, Star-1 (Old 4 Star) rated transformers, 50 Nos. 63 KVA, Star-1 (Old 4 Star) rated transformers & 50 Nos of 100KVA Star-1(Old 4 Star) rated CRGO Stacked Core distribution transformers.			
3	Inspection call reference	Quantity offered for inspection 70 Nos (25KVA Star-1) vide letter No: ED/60067TRF/CESC/03 Dated: 20.07.2020.			
4	Inspection/Waiver	Waiver No: <i>6544</i> Dated: <i>22.07.2020</i>			
5	Routine Test Certificates	Routine Test Certificates for all the Transformers shall be furnished by the Firm			
6	Test requirement	The test Certificate should be as per relevant IS/IEC and as per P.O. specification of CESC.			
7	Total DI issued till date	80 Nos.			
8	Quantity cleared for dispatch	70 Nos. (UID. No.147975 to 148044) 25KVA Star-1 rated			
9	Consignee Stores/ Divisions	Qty. in Nos	Internal allotment		Transformer to be tested at CESC Transformer testing centers
			O&M Divisions	Qty. in Nos	
	Madduru	30 Nos	Mandya	5	Madduru
			Madduru	5	
			Pandavapura	5	
			Nagamangala	5	
			K.R.Pete	10	
	Hassan	40 Nos	Hassan	5	Hassan
			Sakaleshpura	10	
			Arasikere	5	
Holenarasipura			10		
C.R.Pattana			10		
Total		70 Nos		70 Nos	
10	Details for the above Quantity i.Scheduled Delivery Month/Qty ii.Supplied/DI issued against the above		i..25KVA Satr-1:March'20-- 80Nos, April'20:100Nos and May'20-70 Nos. ii. 80		
11	Delivery Schedule as Amended		10.08.2020		
12	Validity of Bank Guarantee		-----		


Note:

1. As per Technical Specifications (Annexure-A), the unique ID code / SI No. given below with CESC, MYSURU shall be punched on SS(Stainless steel) plates and the same shall be welded on transformer tank i.e. Alphanumeric code with a gap and serial no as per CESC standards.

25KVA Star-1(SL No. 147975 to 148044)

2. If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. while calculating the number of days delayed for supply, the number of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

- **The above Transformers should be used preferably for PTK works of GKWS & UNIP works.**


General Manager (Procurement) 22/7/2020
CESC, Mysuru.

To,
M/s Andrew Yule & Company Ltd.,
"Yule House", 8 Dr. Rajendra Prasad sarani,
Kolkata-700001.

Copy to:

- The Chief Engineer, (Elec.), CESC, Mysuru for kind information.
- All Superintending Engineer (Elec.) O&M Circles, CESC, Mysuru & Chamarajanagara-Kodagu.
- ^{ATU} Executive Engineer (Elec.) O&M Divisions, CESC, ~~NE Circle, MV Mysuru, N. Bangalore, W. Bangalore, Chamarajanagara, Kodagu.~~
- DGM, Tracklead Section, CESC, Corporate office Mysuru, for information
- **Concerned Store Officer, O&M Divisions, CESC shall arrange for inspection /Testing before acceptance.**
- AGM (Resource & Finance), Corporate Office CESC,
- MIS Section to upload in the CESC website.
- MF/OC.

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph No : 9448994705
e-mail : gmpurc@cescmysore.org
www.cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal Road, Mysuru-570017

No : CESC/GM(P)/DGM(P)/AGM(P)-2/2020-21/ 6544


Dtd:
22 JUL 2020

Official Memorandum

Sub: Waiver of material inspection at factory premises-reg.

- Ref:** 1. T.O. P.O. No.1265, Dtd: 11.03.2020. for supply of 25KVA, 63KVA and 100KVA 3ph, 50Hz, 11KV/433V BEE, Star-1 rated Distribution Transformer.
2. Inspection offer letter No: ED/60076TRF/CESC/03 Date: 20.07.2020
3. Approval Note No: 35/22.07.2020.

I am directed to convey the approval for waiver of inspection of 70Nos. of 25KVA, 3ph, 50Hz, 11KV/433V BEE-4 Star-1 rated Distribution Transformer, at factory premises of M/s Andrew Yule & Company Ltd., Kolkata-700001 to be supplied to CESC. However routine test reports shall be furnished to this office.


General Manager (Procurement)
Corporate Office, CESC.

To,
M/s Andrew Yule & Company Ltd.,
"Yule House", 8 Dr. Rajendra Prasad sarani,
Kolkata-700001.

Copy to:
• MF/OC.

