

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/ *Cys-550*

Date: *23 JUL 2021*

Dispatch Instruction


1	Name of the firm	M/s Prakash Metal Product , Ayodya Villages, Near Kempageri, Karwar Road, Hubballi – 580024.		
2	Purchase Order No. & Date: Material: Quantity:	PO No. 1552/01.06.2021. GI Grounding Pipe, 10,000 Nos.		
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection –5000 Nos. vide letter No: PMP/CESC/Procurement/001 Dated: 26.06.2021 Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)- 2/2021-22/4764, dated 03.07.2021.		
4	Details of Inspection	Material was inspected at factory premises & inspection/acceptance report furnished by Deputy General Manager, TA&QC -1, CESC, Mysuru, vide letter No: GM/DGM.AGM/TA&QC/F- 04/ 2021-22/49 Dated: 12.07.2021.		
5	Total DI issued till date	Nil		
6	Quantity cleared for dispatch	5000 Nos		
7	Consignee Stores	Qty. in Nos	Internal Allotment	
			O & M Divisions	Qty. in Nos
	N.R.Mohalla, Mysuru	2000	N.R.Mohalla, Mysuru	1000
			V.V.Mohalla, Mysuru	1000
	Chamarajanagara	1000	Chamarajanagara	600
			Madikeri	400
	Mandya	1000	Mandya	1000
Hassan	1000	Hassan	1000	
Total		5000	Total	5000
8	i) Delivery Schedule as per PO : ii) Supplied against above:	i) July-2021/5000Nos, Aug-2021/5000 Nos, ii) Nil		
9	Bank Guarantee Details furnished at this office	Amount: ₹ 1,74,000/- BG No: 03472IGL0002421 Dated: 15.06.2021 Validity: 15.06.2021 to 30.09.2022		

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು – 570017

Registered Office: #29, Vijayanagara 2nd Stage, Hinkal, Mysuru – 570017

Agmp2_aee-2_2021-22 DI Line Materials PO-1552-GI Grounding Pipe-Prakash Metan Products.docx

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.


General Manager (Procurement),
CESC, Mysuru.

M/s Prakash Metal Product,
Ayodya Villages, Near Kempageri,
Karwar Road, Hubballi - 580024

Copy for Information to:

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- The Executive Engineers (Elec.), O&M Divisions, CESC N.R.Mohalla, Mysuru, V.V.Mohalla, Mysuru, Chamarajanagara, Madikeri, Mandya, & Hassan
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.