

Chamundeshwari Electricity Supply Corporation Limited
(A Government of Karnataka Undertaking)

Ph:9448994705
email:gmpurc@cescmysore.org



Corporate Office
#29, Vijayanagar 2nd Stage,
Hinkal, Mysuru-570017

CIN:U40109KA2004SGC035177

No: CESC/GM(P)/DGM(P)/AGM(P)-2/20-21/ *CYS-645* Date: **27 AUG 2020**


Dispatch Instructions

1	Name of the firm	M/s Andrew Yule & Company Ltd., "Yule House", 8 Dr. Rajendra Prasad sarani, Kolkata-700001.	
2	Purchase Order No. & Date	PO No. 1265, Date: 11.03.2020 for supply of 250 Nos. 25 KVA, Star-1 (Old 4 Star) rated transformers, 50 Nos. 63 KVA, Star-1 (Old 4 Star) rated transformers & 50 Nos of 100KVA Star-1 (Old 4 Star) rated CRGO Stacked Core distribution transformers.	
3	Inspection call reference	Quantity offered for inspection 50 Nos of 63KVA (Star-1) & 50Nos of 100KVA (Star-1).vide letter No ED/60076TRF/CESC/04 Dated: 14.08.2020.	
4	Inspection/Waiver	Waiver No: <i>9280</i> Dated: <i>27.08.2020</i>	
5	Routine Test Certificates	Routine Test Certificates for all the Transformers shall be furnished by the Firm	
6	Test requirement	The test Certificate should be as per relevant IS/IEC and as per P.O. specification of CESC.	
7	Total DI issued till date	Nil Nos.	
8	Quantity cleared for dispatch	(i) 50 Nos. (UID. No.148145 to 148194) 63KVA Star-1 rated (ii) 50 Nos (UID. No.148195 to 148244) 100KVA Star-1 rated	
63 KVA Star-1 rated Transformer			
9	Consignee Stores/ Divisions	Qty. in Nos	
	V.V.Mohalla, Mysuru	20	
	Chamarajanagara	10	
	Mandya	10	
	Hassan	10	
	Total	50 Nos	
	100 KVA Star-1 rated Transformer		
	Consignee Stores/ Divisions	Qty. in Nos	
	V.V.Mohalla, Mysuru	20	
	Chamarajanagara	10	
Mandya	10		
Hassan	10		
Total	50 Nos		

10	Details for the above Quantity i.Scheduled Delivery Month/Qty ii.Supplied/DI issued against the above	i..63KVA Satr-1:April'20- 25Nos, May'20:25Nos. & 100KVA April'25, May'20:25Nos. ii. Nil
11	Delivery Schedule as Amended	30.09.2020.
12	Validity of Bank Guarantee	-----

Note:

1. As per Technical Specifications (Annexure-A), the unique ID code / SI No. given below with CESC, MYSURU shall be punched on SS(Stainless steel) plates and the same shall be welded on transformer tank i.e. Alphanumeric code with a gap and serial no as per CESC standards.
63KVA Star-1 (UID. No.148145 to 148194) & 100KVA Star-1 rated(UID. No.148195 to 148244
2. If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. while calculating the number of days delayed for supply, the number of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.


 General Manager (Procurement)
 CESC, Mysuru.

To,
M/s Andrew Yule & Company Ltd.,
"Yule House", 8 Dr. Rajendra Prasad sarani,
Kolkata-700001.

Copy to:

- The Chief Engineer, (Elec.), CESC, Mysuru for kind information.
- **All Superintending Engineer (Elec.) O&M Circles, CESC, requested to allot the Transformer to their O&M Divisions according to the requirements.**
- All Executive Engineer (Elec.) O&M Divisions, CESC,
- DGM, Tracklead Section, CESC, Corporate office Mysuru, for information
- **Concerned Store Officer, O&M Divisions, CESC shall arrange for inspection /Testing before acceptance.**
- AGM (Resource & Finance), Corporate Office CESC,
- MIS Section to upload in the CESC website.
- MF/OC.

CHAMUNDRESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph No : 9448994705
e-mail : gmpurc@cescmysore.org
www.cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal Road, Mysuru-570017

No : CESC/GM(P)/DGM(P)/AGM(P)-2/2020-21/ 9280

Dtd: 27 AUG 2020


Official Memorandum

Sub: Waiver of material inspection at factory premises-reg.

- Ref:** 1. T.O. P.O. No.1265, Dtd: 11.03.2020. for supply of 25KVA, 63KVA and 100KVA 3ph, 50Hz, 11KV/433V BEE, Star-1 rated Distribution Transformer.
2. Inspection offer letter No: ED/60076TRF/CESC/04 Date: 14.08.2020.
3. Approval Note No: 45/26.08.2020.

I am directed to convey the approval for waiver of inspection of following Distribution Transformer, at factory premises of M/s Andrew Yule & Company Ltd., Kolkata-700001 to be supplied to CESC. However routine test reports shall be furnished to this office.

SI No	PO No	Transformer Capacity	Quantity
1	1265, Dtd: 11.03.2020	63KVA, 3ph, 50Hz, 11KV/433V BEE labeled, Star-1 (Old 4 Star) rated CRGO Stacked Core distribution transformers	50 Nos
2		100 KVA, 3ph, 50Hz, 11KV/433V BEE labeled, Star-1 (Old 4 Star) rated CRGO Stacked Core with Oil.	50 Nos


General Manager (Procurement)
Corporate Office, CESC.

To,
M/s Andrew Yule & Company Ltd.,
"Yule House", 8 Dr. Rajendra Prasad sarani,
Kolkata-700001.

Copy to:
• MF/OC.

