

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿ ಸನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/ **CYS-705**

Date: **27 AUG 2021**

Dispatch Instruction

1	Name of the firm	M/s Prakash Metal Product Ayodya Villages, Near Kempageri, Karwar Road, Hubballi - 580024		
2	Purchase Order No. & Date: Material: Quantity:	PO No. 1542/01.06.2021. H-Frame Set, 11KV, for 200A, SB GOS mounting-MS 1000 Sets.		
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection – 500Sets. vide letter No: PMP/CESC/Procurement/001 Dated: 09.08.2021 Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)- 2/2021-22/7470 dated 12.08.2021		
4	Details of Inspection	Inspection report furnished by AGM, TA&QC-4,CESC Mysuru, vide letter No. GM/DGM/AGM/TA&QC-1/F- 02/2021-22/92 Dtd:19.08.2021		
5	Total DI issued till date	500 Sets		
6	Quantity cleared for dispatch	500 Sets		
7	Consignee Stores	Qty. in Sets	Internal Allotment	
			O & M Divisions	Qty. in Sets
	V.V.Mohalla, Mysuru	200 *	N.R.Mohalla, Mysuru	100 *
			V.V.Mohalla, Mysuru	100 *
	Chamarajanagara	100 *	Chamarajanagara	70 *
			Madikeri	30 *
	Mandya	100 *	Mandya	100 *
Hassan	100 *	Hassan	100 *	
	Total	500 Sets	Total	500 Sets
8	i) Delivery Schedule as per PO : ii) Supplied against above:	i) July-2021/500 Sets, Aug-2021/500 Sets, ii) 500 Sets		
9	Delivery schedule as amended	30-09-2021		
10	Bank Guarantee Details furnished at this office	Amount: ₹ 1,05,500/- BG No: 03472IGL0002521 Dated: 15.06.2021. Validity: 15.06.2021 to 30.09.2022		


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

\\Agmp2\ae-2\2021-22\DI Line Materials\PO-1542-H frame Set-Prakash Metal Products.docx

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

*** The Materials should be kept as buffer stock at N.R.Mohalla, V.V.Mohalla, Chamarajanagar, Madikeri, Mandya & Hassan stores. Diversion of Materials to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**



General Manager (Procurement),
CESC, Mysuru.

M/s Prakash Metal Products ,
Ayodya Villages, Near Kempageri,
Karwar Road, Hubballi - 580024

Copy for Information to:

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- The Executive Engineers (Elec.), O&M Divisions, CESC N.R.Mohalla, Mysuru, V.V.Mohalla, Mysuru, Chamarajanagara, Madikeri, Mandya, & Hassan
- for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.