

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೇದಿ ಶಾಖೆ,
ಚಾವಿಸನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/ **CYS-707**

Date: **21 AUG 2021**

Dispatch Instruction

1	Name of the firm			M/s Banashankari Engineers, Plot No. 27, Ravi Nagar Main Road, Opp. Akshay Park Airport Road, Hubballi -580030.		
2	Purchase Order No. & Date			PO No. 1470 Dtd 27.11.2020 for supply of 3000 Kmtr of ACSR Weasel Conductor.		
3	Inspection call reference and inspection OM date			Quantity offered for inspection of 748.29Kmtr. vide letter No:BE/HBL/CESC/INS/2020-21/004, Dtd: 12.08.2021		
4	Details of Inspection/Waiver			Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/2021-22/7597 dated 13.08.2021 Inspection report furnished by DGM, TA&QC-2, CESC, Mysuru Vide Letter No: DGM/AGM-4 /TA&QC/F-04/2021-22/91 Dtd:19.08.2021.		
5	Routine Test Certificates			Routine Test Certificates for ACSR Weasel conductor shall be furnished by the Firm.		
6	Test requirement			The test Certificate should be as per relevant IS/IEC and as per P.O. specification of CESC.		
7	Total DI issued till date			2612.04 km		
8	Quantity cleared for dispatch			390.58 km		
9	SI no	Consignee Stores/Divisions	Qty. km	Internal Allotment		
				O&M Dvsn.	Qty. (Km)	Drum No.
	a	N.R.Mohalla	120.81	N.R.Mohalla	120.81	23 to 34
		V.V.Mohalla	120.8	V.V.Mohalla	120.8	35 to 46
		Mandya	79.44	Mandya	79.44	57 to 64
		Hassan	69.53	Hassan	69.53	69 to 75
		Total	390.58 kms		390.58 kms	
10	Details for the above Quantity i) Scheduled Delivery Month/Qty. ii) Supplied/DI issued against the above			Details for the above quantity (Cleared for dispatch): i) Nov' 2020 - 750Kmtr, Dec'2020-750Kmtr, Jan'2021-750Kmtr, Feb'2021-750Kmtr ii) 2612.04 Kmtr		
11	Delivery Schedule as amended			30-09-2021		

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29, Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

\\Agmp2\ace-2\2021-22\DI\DI-Weasel ACSR-1470-Banashankari.docx

12	Bank Guarantee Details	Amount: ₹ 35,52,390/- BG No:00862BGT20000036 Dated: 09.11.2020 Validity: From 09.11.2020 to 04.11.2022
----	------------------------	--

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. The firm should delivery the consignment at the earliest.

- **The materials should be kept as buffer stock at N.R.Mohalla, V.V.Mohalla, Mandya & Hassan stores. Diversion of materials to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**

General Manager (Procurement)
CESC, Mysore.

To,
M/s Banashankari Engineers,
Plot No. 27, Ravi Nagar Main Road,
Opp. Akshay Park Airport Road,
Hubballi -580030.

Copy:

- The Chief Engineer, (Electy), CESC, O&M Zone, Mysore & Hassan for kind information.
- All Superintending Engineer (Ele.), O&M Circle, CESC for information
- The Executive Engineer (Elec.), O&M Divisions, CESC N.R.Mohalla, V.V.Mohalla, Mandya & Hassan for needful action.
- MIS Section, CESC, Mysuru to upload in the official website.
- MF/OC.