

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED.,
(A Government of Karnataka Undertaking)

Ph.No : 9448994705
E-Mail : gmpurc@cescmysore.org
CIN:U40109KA2004SGC035177



Corporate office,
No.29 Vijayanagar, 2nd Stage
Hinkal, Mysuru-570017

No : CESC/GM(P)/DGM(P)/AGM(P)-2/20-21/ *Cys-744*


Date: **10 SEP 2020**

Dispatch Instruction

1	Name of the firm		M/s Deco Steel Industries B-561, 2nd gate, Industrial Estate, Gokul Road, Hubballi – 580030.	
2	Purchase Order No. & Date: Material: Quantity:		PO No. 1295/15.07.2020. Spiral Earth Electrodes 37500 Nos.	
3	Inspection Call Reference & Inspection OM No/Date:		Quantity offered for inspection 10000 Nos. vide letter No: DSI/HBL/CESC/INS/20-21/003 Dated: 27.08.2020. Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/ 20-21/9361, dated 28.08.2020.	
4	Details of Inspection		Material was inspected at factory premises & inspection/acceptance report furnished for 37500 Nos. of Spiral Earth Electrodes by AGM-3 TA&QC, CESC, Mysuru, vide letter No: GM/DGM/AGM-3 /TA&QC/F- 04/2020-21/64, Dated: 01.09.2020.	
5	Total DI issued till date		Nil	
6	Quantity cleared for dispatch		10000 Nos.	
7	Consignee Stores	Qty. in Nos.	Internal Allotment	
			O & M Divisions	
	V V Mohalla, Mysuru	7000	Qty. in Nos.	
			N.R.Mohalla, Mysuru	600
			V.V.Mohalla, Mysuru	600
			Nanjanagudu	1000
			Hunsuru	1000
			K.R.Nagara	1000
			Chamarajanagara	1000
			Kollegala	1000
	Hassan	1500	Madikeri	800
			Hassan	300
			Sakaleshapura	300
Holenarasipura			300	
C.R.Pattana			300	
		Arasikere	300	

			Mandya	300
			Madduru	300
			Pandavapura	300
			Nagamangala	300
			K.R.Pete	300
	Total	10000 Nos.	Total	10000 Nos.
8	i) Delivery Schedule as per PO :		i) August-20/10000 Nos, Oct-20/10000 Nos, Dec- 20/10000 Nos, Feb-20/7500 Nos.	
	ii) Supplied against above:		ii) Nil	
9	Delivery schedule as amended		20.09.2020	
10	Bank Guarantee Details furnished at this office		Amount: ₹1,80,000/- BG No: 00862BGT20000021 Dated: 21.07.2020 Validity: 21.07.2020 to 19.11.2022.	

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.


 General Manager (Procurement),
 CESC, Mysuru.

To,
M/s Deco Steel Industries,
 B-561, 2nd gate, Industrial Estate, Gokul Road,
 Hubballi – 580030.

Copy for Information to:

- The Chief Engineer, (Elec.,) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- All Executive Engineers (Elec.), O&M Divisions, CESC for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.