

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/ *cys-829*

Date: *07 SEP 2021*

Dispatch Instruction


1	Name of the firm		M/s ANR Enterprises, No.16,17& 18, formed outo.52/1, Situated in Bharath Industrial Area, Bharath Nagara, Thanisandra Village, Bengaluru-560077	
2	Purchase Order No. & Date: Material: Quantity:		PO No. 1543/01.06.2021 11KV 200A SB, GOS, 1000 Sets	
3	Inspection Call Reference & Inspection OM No/Date:		Quantity offered for inspection – 500 Sets vide letter No: ANR/GOS/21-22/4899/10 Dated: 27.08.2021 Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/21-22/8788 dated: 02.09.2021	
4	Details of Inspection		Inspection report furnished by DGM, TA&QC-2,CESC Mysuru, vide letter No. DGM/TA&QC-2/F-04/2021-22/97 Dtd:04.09.2021	
5	Total DI issued till date		500 Sets	
6	Quantity cleared for dispatch		500 Sets	
7	Consignee Stores	Qty. in Sets	Internal Allotment	
	V.V.Mohalla, Mysuru	500	O & M Divisions	Qty. in Sets
			N.R.Mohalla, Mysuru	140
			V.V.Mohalla, Mysuru	140
			Nanjanagudu	50
			K.R.Nagara	20
			Hunsuru	50
			Chamarajanagara	50
Madikeri	50			
Total	500 Sets	Total	500 Sets	
8	i) Delivery Schedule as per PO : ii) Supplied against above:		i) Sep-2021/200 Sets,(100 Sets already Supplied), Oct-2021/200 Sets, Nov-2021/200 Sets ii) 500 Sets	
9	Bank Guarantee Details furnished at this office		Amount: ₹ 1,73,110/- BG No: 6254NDDG00001522 Dated: 23.06.2021 Validity: 23.06.2021 to 22.12.2022	

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

- **The materials should be kept as buffer stock at N.R.Mohalla-100 sets & V.V.Mohalla-100 sets stores. Diversion of materials to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**



General Manager (Procurement),
CESC, Mysuru.

M/s ANR Enterprises,

No.16,17& 18, formed outo.52/1,
Situating in Bharath Industrial Area,
Bharath Nagara, Thanisandra
Village, Bengaluru-560077

Copy for Information to:

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru for kind information.
- The Superintending Engineer Elec., CESC, O&M Circles Mysuru, Chamarajanagara-Kodagu for information
- The Executive Engineers (Elec.), O&M Divisions, CESC N.R.Mohalla, V.V.Mohalla, Nanjanagudu, Hunsur, K.R.Nagara, Chamarajanagar, Madikeri, for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.