

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿವಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/

cys-854

Date: **13 SEP 2021**

Dispatch Instruction


1	Name of the firm	M/s MCS Ceramics Opp. Setia Resort Rania, Road, Sirsa – 125055 (Haryana).		
2	Purchase Order No. & Date	PO No. 1540/01.06.2021. for supply of 20000Nos. No. 15 Strain Insulators		
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection – 20000 Nos. Vide letter No: MCS/TND/INSULATOR/2021-22/624 Dated: 28.07.2021 Inspection OM No:		
4	Details of Inspection	Inspection report furnished by DGM, TA&QC-2, CESC Mysuru, vide letter No. DGM/TA&QC-2/F-04/2021-22/98 Dtd:08.09.2021		
5	Total DI issued till date	NIL		
6	Quantity cleared for dispatch	20000 Nos.		
7	Consignee Stores	Qty. in Nos	Internal Allotment	
			O & M Divisions	Qty. in Nos.
	V V Mohalla, Mysuru	10000	N.R.Mohalla, Mysuru	2000
			V.V.Mohalla, Mysuru	2000
			Nanjanagudu	1000
			Hunsuru	1000
			K.R.Nagara	1000
			Chamarajanagara	1000
			Kollegala	1000
			Madikeri	1000
	Madduru	5000	Mandya	1000
			Madduru	1000
			Pandavapura	1000
			Nagamangala	1000
			K.R.Pete	1000
	Hassan	5000	Hassan	1000
			Sakaleshapura	1000
Holenarasipura			1000	
C.R.Pattana			1000	
Arasikere			1000	
Total	20,000 Nos.	Total	20,000 Nos.	

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು – 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru – 570017

8	Details for the above Quantity i. Scheduled Delivery Month/Qty ii. Supplied/DI issued against the above	i. July-2021- 10000 Nos, Aug-2021-10000 Nos ii. Nil.
9	Delivery Schedule as amended	31-10-2021
10	Validity of Bank Guarantee

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.


 General Manager (Procurement),
 CESC, Mysuru.

M/s MCS Ceramics,
 Opp. Setia Resort, Rania Road,
 Sirsa – 125055 (Haryana).

Copy for Information to:

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- All Executive Engineers (Elec.), O&M Divisions, CESC for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.