

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.

Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2020-21/ *Cys-904*

Date: 4 OCT 2020

Dispatch Instruction

1	Name of the firm	M/s Deco Steel Industries B-561, 2nd gate, Industrial Estate, Gokul Road, Hubballi – 580030.			
2	Purchase Order No. & Date: Material: Quantity:	PO No. 1295/15.07.2020. Spiral Earth Electrodes 37500 Nos.			
3	Details of Inspection	Material was inspected at factory premises & inspection/acceptance report furnished for 37500 Nos. of Spiral Earth Electrodes by AGM-3 TA&QC, CESC, Mysuru, vide letter No: GM/DGM/AGM-3 /TA&QC/F-04/2020-21/64, Dated: 01.09.2020.			
4	Total DI issued till date	10000 Nos.			
5	Quantity cleared for dispatch	27500 Nos.			
6	Consignee Stores	Qty. in Nos.	Internal Allotment		
			O & M Divisions		Qty. in Nos.
			N.R.Mohalla, Mysuru		1600
			V.V.Mohalla, Mysuru		1600
			Nanjanagudu		1650
			Hunsuru		1650
			K.R.Nagara		1500
			Chamarajanagara		1500
			Kollegala		1500
			Madikeri		1500
			Hassan		1500
			Sakaleshapura		1500
			Holenarasipura		1500
C.R.Pattana		1500			
Arasikere		1500			

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು – 570017

Registered Office: #29, Vijayanagara 2nd Stage, Hinkal, Mysuru – 570017

	V V Mohalla, Mysuru		Mandya	1500
			Madduru	1500
			Pandavapura	1500
			Nagamangala	1500
			K.R.Pete	1500
	Total	27500 Nos.	Total	27500 Nos.
7	i) Delivery Schedule as per PO : ii) Supplied against above:		i) August-20/10000 Nos, Oct-20/10000 Nos, Dec- 20/10000 Nos, Feb-20/7500 Nos. ii) 10,000 Nos.	
8	Bank Guarantee Details furnished at this office		Amount: ₹1,80,000/- BG No: 00862BGT20000021 Dated: 21.07.2020 Validity: 21.07.2020 to 19.11.2022.	

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should deliver the consignment at the earliest.

**Draft Approved by
General Manager (Procurement)**

[Signature]
General Manager (Procurement),
CESC, Mysuru.

To,

M/s Deco Steel Industries,
B-561, 2nd gate, Industrial Estate, Gokul Road,
Hubballi – 580030.

Copy for Information to:

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- All Executive Engineers (Elec.), O&M Divisions, CESC for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು – 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru – 570017