

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು ನಿಗಮ  
ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ,  
ಚಾವಿಸನಿನಿ, ಮೈಸೂರು-570017  
Telephone No:0821-2417107



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office,  
CESC, Mysuru-570017  
Web Site: [www.cescmysore.org](http://www.cescmysore.org).  
E-mail ID: [gmtech@cescmysore.org](mailto:gmtech@cescmysore.org)

Company Identity Number[CIN]:- U40109KA2004SGC035177

CESC/GM(T)/DGM/AGM-2(MIS)/23-24/ 12275-82 Date:

10 OCT 2023

The Chief Engineer (Ele)  
O&M Zone, CESC,  
Mysuru.

Sir,

**Sub:** Approval for availing line Clear of 220 KV Adakanahally-Begur DC Line and 66 KV Paniyanhundi-Hemmargala Line for Providing LILO arrangement to 66/11kV Karya Sub-Station by stringing 66kV Second circuit for a distance of about 7.301Kms along with one number of 66kV Terminal bay at 66/11kV Karya sub-station in Nanjangud Taluk, Mysuru District.

**Ref:** 1. CEE O & M Zone, Mysuru letter from email dtd.03.10.2023.  
2. e-mail from EE, Major Works, KPTCL, Msore dtd.09.10.2023  
3. T.O.ltr no.11927-35 dtd.05.10.2023  
4. Director(Technical) approval dtd.05.10.2023.

\*\*\*\*\*

Anent to the above subject vide ref (2), the approved Line Clear of 220KV Adakanahally - Begur DC Line and 66 KV Paniyanhundi-Hemmargala Line for the work of providing LILO arrangement to 66/11kV Karya Sub-Station by stringing 66kv Second circuit for a distance of about 7.301Kms along with one number of 66kV Terminal bay at 66/11kV Karya sub-station in Nanjangudu Taluk, Mysuru District has been rescheduled as per the request from EE, Major Works, KPTCL, Msore. The rescheduled LC details are as follows:

LC scheduled	LC rescheduled
220kv Adakanahally -Begur DC Line, Paniyanhundi-Hemmargala Line and IPP M/s Nanj Solar and 66/11 kV Karya S/s from 10:00Hrs to 18:00Hrs of 09.10.2023 and 11.10.2023 alternatively for 2 days for stringing two span of 66kv Transmission Line, to change the suspension type to Anchor type at Tower No 92 to maintain safety clearance between 220kv line and 66kv Line.	220kv Adakanahally -Begur DC Line, Paniyanhundi-Hemmargala Line and IPP M/s Nanj Solar and 66/11 kV Karya S/s from 10:00Hrs to 18:00Hrs of 11.10.2023 and 12.10.2023 alternatively for 2 days for stringing two span of 66kv Transmission Line, to change the suspension type to Anchor type at Tower No 92 to maintain safety clearance between 220kv line and 66kv Line.

Yours faithfully

General Manager (Tech)  
CESC, Mysuru.

Copy to:

1. The Chief Engineer (Ele), Transmission Zone Mysuru, KPTCL.
2. The Superintending Engineer (Ele), O&M Circle, CESC Mysuru/Chamrajnagar-Kodagu/Mandya.
3. Executive Engineer(Ele.), O & M Division Nanjangud/Chamrajnagar/Kollegala.
4. The Assistant Executive Engineer (Ele), DCC, CESC, Mysuru.
5. PS to MD/TA to DT To place before MD and DT.  
MF/OC