

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು ನಿಗಮ  
ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ,  
ಜಾವಿಸನಿನಿ, ಮೈಸೂರು-570017  
Telephone No:0821-2417107



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office,  
CESC, Mysuru-570017  
Web Site: [www.cescmysore.org](http://www.cescmysore.org).  
E-mail ID: [gmttech@cescmysore.org](mailto:gmttech@cescmysore.org)

Company Identity Number[CIN]:- U40109KA2004SGC035177

CESC/GM(T)/DGM/AGM-2(MIS)/2023-24/ 9941-47 Date: 06 SEP 2023

The Chief Engineer (Ele)  
O&M Zone, CESC,  
Mysuru.

Sir,

**Sub:** Approval for availing Line clear of 220kv Kadakola-Begur DC Line on 10.09.2023 for the work of providing LILO arrangement at 220kv Adakanahalli R/s.

**Ref:** 1. CESC/CEE/SEE(O)/AE-1/2023-24/3959-60 Dtd:05.09.2023.

\*\*\*\*\*


Anent to the above subject vide ref (1) Chief Engineer(Ele), Transmission Zone, KPTCL, Mysore above reference have requested to accord approval for availing Line Clear of 220kv Kadakola-Begur DC Line on 10.09.2023 from 10:00Hrs to 14:00Hrs for the work of Providing LILO arrangement at 220kv Adakanahalli R/s, by removing existing 220kv Jumps connected at 220kv Kadakola-Begur DC Line, stating the details as mentioned.

- Subject project has been taken up by M/s KIADB under "Self Execution Basis".
- In the approved Scheme, the existing 220kv Kadakola-Begur DC line to be made Double LILO to Proposed 220kV Adakanahalli Industrial Area Receiving station.
- The subject project was completed and Commissioned on 31.03.2022 duly making Tapping arrangement to keep under observation.
- In order to make LILO arrangement at 220kv Adakanahalli R/s, existing 220kv Jumps connected to be removed at 220kv Kadakola-Begur DC Line. Hence Line clear is to be availed on 220kv Kadakola-Begur DC Line
- During Line clear period the following 220kv stations will be fed from Hootagally-Vajamangala-TK Halli line end,
  - i. 220 kV Hebbani
  - ii. 220 kV Madhuvanahalli
  - iii. 220kV Chamarajanagar
  - iv. 220 kV Begur
- At present there is a Power evacuation of 200MW from surrounding Solar Plants and 120MW from IPP's around Shimsha area.

In continuation it is stated that power supply will not be interrupted to any of the existing Sub-stations and you are also recommended for the above line clear.

In view of the above, I am hereby directed to accord approval to avail line clear on 220kv Kadakola-Begur DC Line on 10.09.2023 from 10:00Hrs to 14:00Hrs for the work of providing LILO arrangement and to instruct the concerned Executive Engineer (Ele) O & M Division to issue paper notification regarding line clear duly IP feeders and also to coordinate with KPTCL officers during line clear period.

Yours faithfully

  
General Manager (Tech)  
CESC, Mysuru.

**Copy to:**

1. The Chief Engineer (Ele), Transmission Zone Mysuru, KPTCL.
2. The Superintending Engineer (Ele), O&M Circle, CESC Mysuru/Chamarajanagar-Kodagu.
3. Executive Engineer(Elc.), O & M Division Nanjangudu/ Chamarajanagar.
4. The Assistant Executive Engineer (Ele), DCC, CESC, Mysuru.
5. PS to MD/TA to DT To place before MD and DT.

MF/OC