

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು ನಿಗಮ
ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ,
ಜಾವಿಸನಿನಿ, ಮೈಸೂರು-570017
Telephone No:0821-2417107



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office,
CESC, Mysuru-570017
Web Site: www.cescmysore.org.
E-mail ID: gmttech@cescmysore.org

Company Identity Number[CIN]:- U40109KA2004SGC035177

No: CESC/GM(T)/DGM/AGM-2(MIS)/22-23/ 20612-16

Date: 12 JAN 2023

The Chief Engineer (Ele)
O&M Zone, CESC,
Mysuru.

Sir,

Sub: Approval for availing Line clear of 66kV Hosur Gate SC Tap line and 66/11kV Hosur Gate S/s for Establishing 2x100 MVA, 220/66/11kV R/s at Hunsur (Thammadahalli) along with associated EHV lines in Hunsur Taluk Mysore District -reg.

Ref: 1. CESC/CEE/SEE(O)/AE-1/2022-23/6629-32 Dtd:03.01.2023.
2. Director(Technical) approval dtd. 10.01.2023.

Anent to the above subject vide ref (1) it is stated that Chief Engineer(Ele), Transmission Zone, KPTCL, Mysore has requested vide reference (1) to arrange concurrence for availing Line clear on 66kv Hootagalli-Hunsur-Hosur Gate line and 66/11kV Hosur Gate S/s on 16.01.2023, 18.01.2023, 20.01.2023, 22.01.2023 and 25.01.2023 alternatively for 05 days from 08:00AM to 18:00Hours for Establishing 2x100 MVA, 220/66/11kV R/s at Hunsur (Thammadahalli).

In continuation it is stated that during LC period it is proposed to construct 66kv SC Transmission line on DC towers from Proposed 220/66kV Thammadahalli R/s to existing 66/11kV Hosur Gate S/s along with construction of 02 No of 66kv Terminal Bay at Hosur Gate S/s for a distance of 11.178Kms and also proposed to string 66kv Thammadahalli-Hosur gate Line on the existing 66kv Hosur Gate DC towers for a distance of 3.209Kms from Location no 37 to 51(Hosur Gate S/s). Hence line clear is required for stringing of 3.209kms of Line on the existing tower.

Further, it is mentioned that as there is no alternative 66kv source for 66/11kV Hosur Gate S/s, during Line clear period, the 66/11kV Hosur Gate stations will be completely shut down and Power Supply will be interrupted to all feeder emanating from Hosur Gate S/s and stated that Superintending Engineer (Elec.), O&M Circle, CESC, Mysore has recommended to accord concurrence for availing line clear for the above said work and you are also recommended for the above line clear.

In view of the above, I am hereby directed to accord approval to avail line clear of 66kv Hootagalli-Hunsur-Hosur Gate line and 66/11kV Hosur Gate S/s on 16.01.2023, 18.01.2023, 20.01.2023, 22.01.2023 and 25.01.2023 alternatively for 05 days for Establishing 2x100 MVA, 220/66/11kV R/s at Hunsur (Thammadahalli) and to instruct the concerned Executive Engineer (Ele) O & M Divisions to issue paper notification regarding line clear, to maintain uninterrupted power supply to covid hospitals and also to coordinate with KPTCL officers during line clear period.

Yours faithfully

General Manager (Tech)
CESC, Mysuru.

Copy to:

1. The Chief Engineer (Ele), Transmission Zone Mysuru, KPTCL.
2. The Superintending Engineer (Ele), O&M Circle, CESC Mysuru.
3. Executive Engineer(Ele.), O & M Division Hunsur.
3. The Assistant Executive Engineer (Ele), DCC, CESC, Mysuru.
4. PS to MD/TA to DT To place before MD and DT.

MF/OC