

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು ನಿಗಮ
ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ,
ಚಾವಿಸನಿನಿ, ಮೈಸೂರು-570017
Telephone No:0821-2417107



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office,
CESC, Mysuru-570017
Web Site: www.cescmysore.org
E-mail ID: gmtech@cescmysore.org

Company Identity Number[CIN]:- U40109KA2004SGC035177

No: CESC/GM(T)/DGM/AGM-2(MIS)/22-23/ 16021-26 Date: 09 NOV 2022

The Chief Engineer (Ele)
O&M Zone, CESC,
Mysuru.

Sir,

Sub: Approval for availing Line Clear for 66kv Kadakola- Vajamangala DC Line and 11kv feeders to carry out the Balance work of construction of 220kv DC Line from 220kv Kadakola R/s to 220kv Vajamangala R/s for a distance of 14.488Kms and construction of 2 Nos of 220kv TB's at Kadakola R/s in Mysore Taluk and district along with dismantling of Equipments /materials-Reg.

Ref: 1. CESC/CEE/SEE(O)/AE-1/2022-23/5251-54 Dtd: 08.11.2022.
2. Director(Technical) approval note dtd.09.11.2022.

Anent to the above subject vide ref (1) it is stated that Chief Engineer(Ele), Transmission Zone, KPTCL, Mysore has requested to arrange concurrence for availing line clear of the existing 66kv Kadakola-Vajamangala DC Line and 11kv feeders to erect the 220kv MCMV Tower and for stringing of conductor.

In continuation it is also stated Superintending Engineer (Elec.), O&M Circle, CESC, Mysore has accorded concurrence for availing line clear for the above said work and you are also recommended for line clear and stated that in order to take up the above work Line clear of following 66kv Transmission line and 11kv Feeders are required.

SI No	Date	LC timing Requested	11KV Feeder	Emanating Station Name
1	13.11.2022, 16.11.2022, 17.11.2022, 20.11.2022 21.11.2022 01.12.2022, 06.12.2022 & 07.12.2022	09:00Hrs to 18:00 Hrs.	Vajamangala-IP Feeder	Vajamangala
2	13.11.2022, 16.11.2022, 17.11.2022, 20.11.2022 21.11.2022 01.12.2022, 06.12.2022 & 07.12.2022	09:00Hrs to 18:00 Hrs.	Vidya Vikas-NJY Feeder	Vajamangala
3	01.12.2022, 03.12.2022, 04.12.2022 06.12.2022 & 07.12.2022	09:00Hrs to 18:00 Hrs.	Sajjehundi-NJY Feeder	Vajamangala

Further it is stated that during line clear period the following arrangements shall be made to maintain Un-interrupted Power Supply

- Power Supply for the existing **66/11 Kv Ayarahalli and Maradihundi Sub-station** will be interrupted for one hour for opening the Jumps near Tapping point of 66kV Ayarahalli Line end on 10.11.2022 and power supply for the existing **66/11 kV Ayarahalli and Maradihundi Sub-station** will be fed from 220kV Kadakola R/s until the commissioning of new 220kV Kadakola-Vajmangala DC Line.
- 03 phase Power supply for the IP feeder shall be given during night hours. Superintending Engineer (Elec.), O&M Circle, CESC, Mysore has accorded vide ref (2) to Concurrence for availing line clear for the above said work.

In view of the above, I am hereby directed to accord approval to avail line clear on 66kv Kadakola- Vajamangala DC Line and 11kv feeders to carry out the Balance work of construction of 220kv DC Line from 220kv Kadakola R/s to 220kv Vajamangala R/s for a distance of 14.488Kms and construction of 2 Nos of 220kv TB's at Kadakola R/s in Mysore Taluk and district along with dismantling of Equipments /materials on the above said dates and to instruct the concerned Executive Engineer (Ele) O & M Divisions to issue paper notification regarding line clear, to maintain uninterrupted power supply to covid hospitals and also to coordinate with KPTCL officers during line clear period.

Yours faithfully


General Manager (Tech)
CESC, Mysuru.

Copy to:

1. The Chief Engineer (Ele), Transmission Zone Mysuru, KPTCL.
 2. The Superintending Engineer (Ele), O&M Circle, CESC Mysore.
 3. The Executive Engineer(Ele.,) O & M Division, CESC, N R Mohalla/Nanjangud.
 4. The Assistant Executive Engineer (Ele), DCC, CESC, Mysuru.
 5. PS to MD/TA to DT To place before MD and DT.
- MF/OC