

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108

e-mail : gmpurc@cescmysore.org

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 3433-33 Date: 12 AUG 2020


Dispatch Instruction

1	Name of the firm	M/s Mysore Cement Pipes, Plot No.302, Hebbal Industrial Area, Mysuru-570016.
2	Purchase Order Details	PO No. 1065A/20-06-2020, 8m Long PSC Poles, Quantity: 250 No
3	Inspection Call Reference	Quantity offered for inspection: 250 Nos. Inspection Offer Letter Dated: 10-07-2020
4	Inspection Details	<ul style="list-style-type: none"> • Material Inspection done at factory premises by Er. Hanumantharaju, Executive Engineer(Civil), O&M Zone, CESC, Mysuru • Inspection/Acceptance Report No: CEE/EE(C)/F-17/20-21/2146 Date : 27-07-2020
5	Test Recommendations	<ul style="list-style-type: none"> • Physical inspection shall be done at Consignee Stores before acceptance. • The PO details shall be engraved on each pole before dispatch as mentioned in the bid document & Inspection report.
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	200 No.
8	<u>Consignee Divisions</u>	
	Mandya	50 No
	K.R.Pete	50 No
	Pandavapura	50 No
	Nagamanagala	100 No
9	Scheduled Delivery month/Quantity as per Purchase Order	Jul-2020
10	Delivery month/Quantity as amended	Within 15 th , Sept-2020

10	Bank Guarantee Details furnished at this office	Amount: ₹...../- BG No:, Dated: Validity: to
----	---	---

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


 General Manager (Procurement),
 CESC, Mysuru.

**M/s Mysore Cement Pipes,
 Plot No.302, Hebbal Industrial Area,
 Mysuru-570016.**

Copy for Information to:

- Superintending Engineer Elec., CESC, O&M Mandya Circle for information
- Executive Engineers (Elec.), O&M Divisions, CESC Mandya/Pandavapura/K.R.Pete/Nagamangala for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC