

# CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED

(A Government of Karnataka Undertaking)

PhNo : 9448994705  
email : gmpurc@cescmysore.org  
CIN:U40109KA2004SGC035177



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup>  
Stage, Mysuru-570017.

CESEC/GM(P)/DGM(P)/AGM (P)-2/2020-21/

*Cys-636*

Date:

**24 AUG 2020**

## Dispatch Instruction


1	Name of the firm		M/s. Sharavathy Conductors, Pvt,Ltd., No.23, B.C.I. Estate, 6 <sup>th</sup> Mile, Old Madras Road, Bengaluru-560016			
2	Purchase Order No. & Date		PO No. 1255 Dtd 06.02.2020 for supply of 2000Kmtr of ACSR WeaselConductor.			
3	Inspection call reference and inspection OM date		Quantity offered for inspection of 248.177Kmtr. vide letter No: SCPL:52:219/2020-21 Dtd.03.08.2020.			
4	Details of Inspection/Waiver		Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)- 2/2020-21/ 7915 dated : 11.08.2020. Inspection report furnished by Assistant General Manager, TA&QC-3,CESEC, Mysuru Vide Letter No:DGM/TA&QC/ AGM-3/F-04/2020-21/57 Dated : 17.08.2020			
5	Routine Test Certificates		Routine Test Certificates for ACSR Weasel conductor shall be furnished by the Firm.			
6	Test requirement		The test Certificate should be as per relevant IS/IEC and as per P.O. specification of CESC.			
7	Total DI issued till date		<b>1751.829 km</b>			
8	Quantity cleared for dispatch		<b>248.171 km</b>			
9	SI no	Consignee Stores/Divisions	Qty. km	Internal Allotment		
				O&M Dvsn.	Qty. (Km)	Drum No.
a	V.V.Mohalla	49.815	N.R.Mohalla	9.94	A0100	
			V.V.Mohalla	9.99	A0101	
			Nanjangudu	29.885	A0102 to A0104	
b	Hunsuru	39.554	K R Nagara	9.888	A0105	
			Hunsuru	19.641	A0106 & A0107	
			Madikeri	10.025	A0108	
c	Chamarajanagara	39.631	Kollegala	19.862	A0109 & A0110	
			Chamarajanagara	19.769	A0111 & A0112	



	<b>d. Madduru</b>	<b>49.475</b>	Mandya	9.887	A0113
			Maddur	9.937	A0114
			Pandavapura	9.92	A0115
			K.R.Pete	9.9	A0116
			Nagamangala	9.831	A0117
	<b>e Hassan</b>	<b>69.696</b>	Hassan	10.045	A0118
			Sakleshapura	9.99	A0119
			C.R Patna	29.805	A0120 to A0122
			H.N Pura	9.88	A0123
			Arasikere	9.976	A0124
	<b>Total</b>	<b>248.171 Kms</b>		<b>248.171 Kms</b>	
10	Delivery Schedule as per PO: Scheduled Delivery Month/Qty  i.)Feb'2020 – 350 Kmtr ii)March' 2020 - 350Kmtr iii) April'2020 - 350Kmtr iv) May'2020 – 350 Kms v) Aug'2020-350 Kms vi) Sep'2020-250 Kms		Details for the above quantity (Cleared for dispatch): ii) Sep'2020 1.829Kmtr (Already supplied) <u>246.342 Kms</u> <b>Total = 248.171Kms</b>		
11	Delivery Schedule as amended		10-09-2020		
12	Bank Guarantee Details		Amount: ₹ 23,68,260/- BG No:0419620BG0000010 Dated: 30.01.2020 Validity: From 30.01.2020 to 30.04.2022		

**Note:** If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. The firm should delivery the consignment at the earliest.

- **The above material should be used for PTK works of GKWS & UNIP and routine maintenance works only.**

  
 General Manager (Procurement)  
 CESC, Mysore.

To,  
 M/s. Sharavathy Conductors, Pvt,Ltd.,  
 No.23, B.C.I. Estate, 6<sup>th</sup> Mile, Old Madras Road,  
 Bengaluru-560016

Copy:

- The Chief Engineer, (Electy), CESC, O&M Zone, Mysore & Hassan for kind information.
- All Superintending Engineer (Ele)., O&M Circle, CESC for information.
- All Executive Engineer (Elec.), O&M Divisions, CESC for needful action.
- MIS Section, CESC, Mysuru to upload in the official website.
- MF/OC.