

# CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED

(A Government of Karnataka Undertaking)

PhNo : 9448994705  
email : gmpurc@cescmysore.org  
CIN:U40109KA2004SGC035177



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup>  
Stage, Mysuru-570017.

CESC/GM(P)/DGM(P)/AGM (P)-2/2020-21/ *Cys-747*

Date:

**10 SEP 2020**

## Dispatch Instruction

|              |   |                               |   |                           |                     |                    |
|--------------|---|-------------------------------|---|---------------------------|---------------------|--------------------|
| 1            | Name of the firm                                    |                               | M/s. Alluminium Cables & Conductors.<br>A-82, KSSIDC Industrial Estate, Rajajinagara,<br>Bengaluru – 560010.  |                           |                     |                    |
| 2            | Purchase Order No. & Date                           |                               | PO No. 1264 (A) Dtd 12.03.2020 for supply of 1500Kmtr of<br>ACSR Rabbit Conductor.  |                           |                     |                    |
| 3            | Inspection call reference and<br>inspection OM date |                               | Quantity offered for inspection of 300 Kmtr. vide letter No:<br>ACC/2020-21/CESC/004 Dtd.14.08.2020   |                           |                     |                    |
| 4            | Details of Inspection/Waiver                        |                               | Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/2020-<br>21/9888 Dated: 04.09.2020<br>Inspection report furnished by DGM, Procurement, CESC<br>Mysuru, on Dtd 09.09.2020 |                           |                     |                    |
| 5            | Routine Test Certificates                           |                               | Routine Test Certificates for ACSR Rabbit conductor shall<br>be furnished by the Firm.  |                           |                     |                    |
| 6            | Test requirement                                    |                               | The test Certificate should be as per relevant IS/IEC and as<br>per P.O. specification of CESC.   |                           |                     |                    |
| 7            | Total DI issued till date                           |                               | 900 Km  |                           |                     |                    |
| 8            | Quantity cleared for dispatch                       |                               | 300 km  |                           |                     |                    |
| 9            | SI<br>no.   | Consignee<br>Stores/Divisions | Qty.<br>km  | <b>Internal Allotment</b> |                     |                    |
|              |   |                               |   | O&M Dvsn.                 | Qty Alloted<br>(Km) | Drum No.           |
|              | a   | N.R.Mohalla                   | 47.130  | N.R.Mohalla               | 29.410              | 37/1515 to 37/1519 |
|              |   |                               |   | Nanjangudu                | 17.720              | 37/1520 to 37/1522 |
|              | b   | K.R.Nagara                    | 58.760  | K R Nagara                | 58.760              | 37/1523 to 37/1532 |
|              | c   | Kollegala                     | 58.860  | Kollegala                 | 29.310              | 37/1533 to 37/1537 |
|              |   |                               |   | Chamarajanagara           | 29.550              | 37/1538 to 37/1542 |
|              | d   | Madduru                       | 99.755  | Mandya                    | 23.415              | 37/1543 to 37/1546 |
|              |   |                               |   | Maddur                    | 23.650              | 37/1547 to 37/1550 |
|              |   |                               |   | Pandavapura               | 17.460              | 37/1551 to 37/1553 |
|              |   |                               |   | K.R.Pete                  | 17.600              | 37/1554 to 37/1556 |
|              |   |                               |   | Nagamangala               | 17.630              | 37/1557 to 37/1559 |
|              | C.R.Pattana   | 35.495                        | C.R Patna   | 17.730                    | 37/1560 to 37/1562  |                    |
| H.N Pura     |   |                               | 17.765  | 37/1563 to 37/1565        |                     |                    |
| <b>Total</b> |   | <b>300Kms</b>                 | <b>Total</b>  | <b>300 Kms.</b>           |                     |                    |



|    |  |  |
|----|--|--|
| 10 | Details for the above Quantity<br>vii) Scheduled Delivery Month/Qty.<br>viii) Supplied/DI issued against the above | Details for the above quantity (Cleared for dispatch):<br>i) Mar'20 - 300Kms., April'20-300Kms, May'20-300Km, June'20-300Km, July'20-300Km.<br>ii) 900 |
| 11 | Delivery Schedule as amended   | 30.09.2020.  |
| 12 | Validity of Bank Guarantee   | Amount: ₹ 28,74,038/-<br>BG No:80361GP20007070 Dated: 03.03.2020<br>Validity: 03.03.2020 to 02.05.2021. Claim Period up to 02.05.2022.                 |

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. The firm should delivery the consignment at the earliest.

- **The above material should be used preferably for PTK works of GKWS & UNIP and routine maintenance works.**

General Manager (Procurement)  
CESC, Mysore.

To,  
**M/s. Alluminium Cables & Conductors.**  
**A-82, KSSIDC Industrial Estate,**  
**Rajajinagara, Bengaluru – 560010.**

**Copy:**

- The Chief Engineer, (Ele), CESC, O&M Zone, Mysore and Hassan For kind information.
- All Superintending Engineer (Ele)., O&M Circle, CESC for information.
- All Executive Engineer (Elec.), O&M Divisions, CESC for needful action.
- MIS Section, CESC, Mysuru to upload in the official website.
- MF/OC.