ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿಸನಿನಿ, ಮೈಸೂರು–570017.
Telephone No: 9448994705

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org
Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 11826-28 Date: 25 SEP 2020

Dispatch Instruction

1	Name of the firm	**M/s Kolar Cement Product Pvt. Ltd., No.33, 3rd Phase, 4th Main, Peenya Industrial Area, Bengaluru-560058** MSME Unit GST No: 29AAACK7116L1ZA
2	Purchase Order Details	PO No. 1301/11-08-2020 9M Long PSC Poles, Quantity - 2430 No
3	Inspection Call Reference	Quantity offered for inspection: **2430 No** Inspection offer Letter dated: 24-08-2020 Quantity ordered for inspection: 400 No
4	Details of Inspection	• Material Inspection done at factory premises by Er. Nagesh K.N, AGM(TAQC-1), CESC, Mysuru • Inspection/Acceptance Report No: GM/DGM/ AGM/TA&QC/F-04/2020-21/87, dated: 23-09-2020
5	Test Recommendations	• Acceptance test shall be done at Consignee Stores • The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	**230 No.**
8	**Consignee Divisions**	
	N.R. Mohalla	230 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Sept-2020: 130 No, Oct-2020: 100
10	Delivery month/Quantity as amended	Within Oct-2020: 230 No

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.

2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.

3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

4. **Only 10% of poles of total PO quantity is permitted for supply with PO details painted on it.**

General Manager (Procurement),
CESC, Mysuru.

M/s Kolar Cement Product Pvt.
Ltd., No.33, 3rd Phase,
4th Main, Peenya Industrial Area,
Bengaluru-560058

Copy to

- Superintending Engineer Elec., CESC, Mysuru Circle for information
- Executive Engineers (Elec.), O&M Divisions N.R. Mohalla for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.