ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿಸನಿನಿ, ಮೈಸೂರು–570017.
Telephone No: 9448994705

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org
Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2021-22/ 22863-65 Date: 14 MAR 2022

Dispatch Instruction

1	Name of the firm	**M/s Roopa Engineering Corporation, Jyothi Building, Maidan Road, Mangaluru-575001.** MSME Unit GST No: 29AABFR8340M1ZQ
2	Purchase Order Details	PO No. 1311/10-08-2020 9M Long PSC Poles, Quantity-2520 No
3	Inspection Call Reference	Quantity offered for inspection: **300 No.** Inspection offer Letter dated: 15-07-2021
4	Details of Inspection	• Material Inspection done at factory premises by Er. Somashekar.B, DGM, TA&QC-2, CESC, Mysuru • Inspection/Acceptance Report dated: 12-08-2021
5	Test Recommendations	• Acceptance test shall be done at Consignee Stores • The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	1020 No.
7	Quantity cleared for dispatch	**200 Nos.**
8	**Consignee Divisions**	
	Madikeri	200 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Jun-2021: 100, July-2021: 100
10	Delivery month/Quantity as amended	Within 10th April-2022: 200 Nos

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.

2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.

3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

.

General Manager (Procurement),
CESC, Mysuru.

M/s Roopa Engineering Corporation,
Jyothi Building,
Maidan Road,Mangaluru-575001

Copy to

- Superintending Engineer Elec., CESC, Chamarajanagara-Kodagu Circle for information
- Executive Engineers (Elec.), O&M Divisions Madikeri for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.